

1 1 4 4 41

# Unit #4 Overhaul April 2016



Unit #4 Overhaul Project Budget \$1.871 million Spent (estimated) \$1,719 million Scheduled out March 24-April 30 Actual March 24 – May 4



NORTHERN CALIFORNIA POWER AGENCY

## **Turbine Overhaul Contracted to Ethos Energy**

Performance Changes:Pre-Outage46.2MWPost Outage48.1MW

 2MW
 Turbine
 = 80.5%

 1MW
 Turbine
 = 81.5%



## **Unit #4 Main Steam Pipeline**

Est. Total Project Cost - \$950,000 Phase 1 done during the Overhaul



#### Siemens T3000 Upgrade


Upgrade allows for more flexible operation of the plant with a reduced workforce





## **Unit 4 Condensate Re-Route**

- Condensate line was re-routed to more evenly distribute the water in the Cooling Tower Basin
- Reduces the amount of chemicals that need to be used





### **Unit 4 Circulating Pumps Rebuild**



NCPA GEO Team pulling the top off the pump

 NCPA GEO Team Machining the Pump Shaft before reassembly









# Unit 4 GRS Vacuum Pump Bypass

#### Allows unit to continue to generate if Vacuum Pump Trips

## **General Overhaul Work List**

# Cleaned the Strettord Cleaned the cooling tower basin Shot the condenser tubes Pulled and cleaned at the Breakers 480, up Pulled all of the major pumps and motors inspection



. ... . . . . . .

. . . . . . .



## **Knockout Pot Repair / Replacement**

- Project Bid Amount \$146,014
- Actual Project Cost \$132,252
- Repaired or Replaced 40 KOP's (~ 20% of Steam Field)
  - 25 KOP's Cleaned Out and Repaired
  - 15 KOP's Replaced With New Design









## **Overhaul Summary**

- Budget: \$1,871M Estimated expenditure:\$1,719M
- Scheduled: March 24-April 30
   Actual: March 24-May 4
- Completed work:
  - Spare Turbine was installed, Generator/Field inspected
  - Siemens T3K Upgraded
  - Unit 4 Main Steam Piping project, Phase 1 completed
  - Condensate Piping to Tower re-routed
  - GRS Vacuum Pump re-route completed
  - Gland Steam System re-routed
  - New Cooling Tower Gear Boxes installed for worn out ones
  - 20% Steamfield Knockout pots cleaned and repaired as necesary
  - Stretford, Cooling Tower Basin cleaned, Main Condenser Tubes shot
  - All major pumps/motors pulled, inspected and repaired as necessary



