



Hydro Update

Jake Eymann

Hydroelectric Manager


December 4, 2024

Calaveras Hydro Project Performance November 2024





- Collierville PH
 - 50% availability: U1 outage for runner repairs

- New Spicer Meadows PH
 - 100% availability

Collierville monthly generation profile




11/1/2024 12:00:00 AM

  30.04 days  

12/1/2024 12:00:00 AM

Spicer monthly generation profile



Unit 1: 5 hr. repair to auxiliary system

Hydrology

- New Spicer Meadows Reservoir:
 - 16,938 af decrease (14%) month-over-month
 - 121,088 af to 104,150 af
 - 55% capacity




San Joaquin 5-Station


Precipitation Index for Water Year 2025 – Updated on December 3, 2024 01:48 PM

Note: Monthly totals may not add up to seasonal total because of rounding


Water Year Monthly totals are calculated based on Daily precipitation data from 12am to 12am PST



San Joaquin Precipitation: 5-Station Index, December 03, 2024




CA SWC, December 2, 2024, % of April 1 average




CV U1 runners

- Runners A and B are out of service due to cracking



CV U1 runner

- Unit 1 return to service scheduled for 12/31/24
- Runner B repair in progress



CV runners

- Runner A repair process will begin once Runner B is back in service
 - Anticipate this will be a separate Commission authorization

Alpine dam face maintenance




CV yard pavement repairs



811 Dig alert work



Prepping for snow



Current Events

- McKays sediment transfer
 - Meeting scheduled for 12/10 to review the landowner's proposed term sheet
- CT Plant Manager safety audit of Hydro 11/12
- Hydro Plant Manager safety audit of GEO 11/13
- Negotiation Meeting with DOE staff on 11/20 for the Upper Utica grant
 - Working currently on Community Benefits (altered) RFI: 16 additional questions



Hydro Update

Jake Eymann

Hydroelectric Manager

December 4, 2024